

Act ID	Description	OD	RD	%	Early Start	Early Finish	Total Float	2008		2009							
								NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN		
Project Overview																	
1810	Revenue Metering Phase Begins	1	1	0	29APR09	29APR09	0										
10000	PROJECT COMPLETE	0	0	0		29APR09	0										
1820	CSI Incentive Claim Submitted	1	1	0	30APR09	30APR09	0										
Engineering Phase																	
1180	Regional Planning Review	20	2	90	19MAY08 A	18NOV08	89d										
1200	Utility Company Design & Coordination Study	148	18	88	19MAY08 A	12DEC08	89d										
1190	Interconnection Application	128	16	88	16JUN08 A	12DEC08	89d										
1170	Design Review (Airport Approval)	10	10	0	20NOV08 *	05DEC08	5d										
Plan Check/Permitting Phase																	
1310	PV Permit Comments and Corrections	38	11	71	09OCT08 A	03DEC08	2d										
1320	Permit Issued	3	3	0	08DEC08	10DEC08	2d										
Procurement Phase																	
1920	Submit Array Support Engineering SD's	5	5	0	17NOV08	21NOV08	23d										
1930	Review and Approve Array Support SD's	5	5	0	24NOV08	02DEC08	23d										
1880	Prepare Subcontract Bid Packages and Advertise	15	15	0	24NOV08 *	16DEC08	1d										
1400	PV Panel Order	28	28	0	24NOV08	08JAN09	18d										
1480	Mitsubishi Kiosk Design / Procurement	60	60	0	01DEC08 *	26FEB09	31d										
1410	Inverter Procurement	70	70	0	01DEC08	12MAR09	25d										
1970	Transformer Procurement	70	70	0	01DEC08	12MAR09	5d										
1890	Subcontractor Bidders Prepare Bids and Submit	15	15	0	03DEC08	23DEC08	1d										
1530	1st PV Panel Delivery	1	1	0	05DEC08	05DEC08	18d										
1420	Switchgear & Distribution Equipment Procurement	60	60	0	11DEC08	10MAR09	2d										
1900	Execute Subcontracts	10	10	0	17DEC08	05JAN09	1d										
1440	Weldment Order and Delivery Commitment	10	10	0	19DEC08	07JAN09	1d										
1460	Combiner Boxes Procurement	20	20	0	19DEC08	21JAN09	11d										
1470	Switches Procurement	20	20	0	19DEC08	21JAN09	11d										
1940	2nd PV Panel Delivery	1	1	0	22DEC08	22DEC08	18d										
1960	Metal Building Design and Fabrication	30	30	0	24DEC08	09FEB09	8d										
1430	Data Acquisition System (DAS) Order	15	15	0	06JAN09	26JAN09	48d										
1450	Balance of Materials Procurement	30	30	0	06JAN09	16FEB09	13d										
1950	3rd PV Panel Delivery	1	1	0	12JAN09	12JAN09	18d										
Construction Phase																	

Project name	KCPV02
Data date	16NOV08
Run date	24NOV08
© Primavera Systems, Inc.	

**Regenesis Power
Kern County PV Advanced Tracker Project**

- Early bar
- Progress bar
- Critical bar
- Summary bar
- Start milestone point
- Finish milestone point

Act ID	Description	OD	RD	%	Early Start	Early Finish	Total Float	2008		2009							
								NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN		
1520	Survey	4	4	0	01DEC08 *	04DEC08	0		■	Survey							
1510	Temporary Fence Installation	6	6	0	05DEC08	12DEC08	0		■	Temporary Fence Installation							
1980	Extend Telephone Conduit to Facility	5	5	0	15DEC08	19DEC08	0		■	Extend Telephone Conduit to Facility							
1565	Excavation for UG Electrical	5	5	0	22DEC08	30DEC08	15d		■	Excavation for UG Electrical							
1910	Install Steel Pilings	20	20	0	22DEC08	22JAN09	0		■	Install Steel Pilings							
1570	Place Conduit/Ground/Pull Wire	20	20	0	08JAN09	04FEB09	11d		■	Place Conduit/Ground/Pull Wire							
1540	Site Assembly of Array Support Structures	30	30	0	09JAN09	19FEB09	0		■	Site Assembly of Array Support Structures							
1620	Panelization	30	30	0	23JAN09	05MAR09	0		■	Panelization							
1860	Shade Shelter Erection incl Inverter Pads	10	10	0	10FEB09	23FEB09	18d		■	Shade Shelter Erection incl Inverter Pads							
1870	Metal Building Erection incl Transformer Pads	15	15	0	10FEB09	02MAR09	8d		■	Metal Building Erection incl Transformer Pads							
1630	Install Tracking Mechanisms & Torque Tubes	30	30	0	13FEB09	26MAR09	0		■	Install Tracking Mechanisms & Torque Tubes							
1490	Install Mitsubishi Kiosk and Terminal	10	10	0	27FEB09	12MAR09	31d		■	Install Mitsubishi Kiosk and Terminal							
2000	Install Switchgear & Complete Terminations	15	15	0	11MAR09	31MAR09	2d		■	Install Switchgear & Complete Terminations							
1700	Install Transformers	10	10	0	13MAR09	26MAR09	5d		■	Install Transformers							
1830	Install Inverters	10	10	0	13MAR09	26MAR09	25d		■	Install Inverters							
1640	Module Cable Connection and Labeling	15	15	0	13MAR09	02APR09	0		■	Module Cable Connection and Labeling							
1840	Installation of Equipment Complete	0	0	0		02APR09	0		◆	Installation of Equipment Complete							
1990	Phone Utility Extends Line to Facility (NLT)	0	0	0		08APR09	9d		◆	Phone Utility Extends Line to Facility (NLT)							
Final Inspections and Interconnection																	
1710	Subcontractor Walk Through	1	1	0	03APR09	03APR09	5d			Subcontractor Walk Through							
1720	Final Inspection	1	1	0	06APR09	06APR09	5d			Final Inspection							
1730	Interconnecton Approval - Customer/PG&E Signed	4	4	0	07APR09	10APR09	12d		■	Interconnecton Approval - Customer/PG&E Signed							
1740	Interconnect with Utility	1	1	0	14APR09	14APR09	12d			Interconnect with Utility							
Commissioning Phase																	
2010	Permanent Power Available	0	0	0		01APR09 *	1d		◆	Permanent Power Available							
1760	Test and Adjust Tracker Motors	15	15	0	03APR09	23APR09	0		■	Test and Adjust Tracker Motors							
1790	Record "As Built" and Provide Manuals	10	10	0	07APR09	20APR09	5d		■	Record "As Built" and Provide Manuals							
1750	Electrical QA / Commission Inverters	2	2	0	09APR09	10APR09	9d			Electrical QA / Commission Inverters							
1770	Test and Commission DAS	1	1	0	23APR09	23APR09	0			Test and Commission DAS							
1780	Customer Training	1	1	0	27APR09	27APR09	0			Customer Training							
1800	Operations and Maintenance Transfer	1	1	0	28APR09	28APR09	0			Operations and Maintenance Transfer							